11 KV Feeder Outage for the Month of September 2026

Sr No	Town Name	Substation	Feeder Name	Feeder Code	Rural/Urban	No.Of Consumers	No.of Outages	Duration of Outage (Sec)	Average Hours of Steady Supply	Reason for power disruptions
1	MAPUSA	220/33KV Thivim	11KV Thivim Village	1S03-1105	RURAL	2167	1	20220	18:23:00	1. Emergency Shutdown taken for urgent maintenance work on 10 MVA Power Transfomer at EHV Tivim Sub-station
2	MAPUSA	33KV Bicholim	11KV MAYEM	1S05-1107	RURAL	2471	1	1200	23:40:00	Planned shutdown for line maintenance.
3	MAPUSA	33KV Sanquelim	11KV Sanquelim	1S08-1102	URBAN	4260	2	1800	23:59:00	UG Cable damaged by Municipalty Contractor during road excavation at Sankhali market.
4	MAPUSA	33KV Porvorim	11KV Porvorim Bazar	1S09-1109	RURAL				24:00:00	
5	MAPUSA	33KV Porvorim	Audit bhavan	1S09-1112	URBAN	1420	2	3480	23:58:08	jumper opened,jumper opened
6	MAPUSA	33KV Valpoi	11KV Bhironda	1S11-1101	RURAL				24:00:00	
7	MAPUSA	33KV Candolim	11KV Candolim	1S12-1103	RURAL	2097	2	120	23:59:56	Manual trip requsted to charge RMU of Hotel Keppo, Manual trip ti replace HG fuse of Acron DTC
8	PANJIM	33KV Nagali hills(IT Park)	11KV BSNL	2S07-1105	URBAN				24:00:00	
9	PANJIM	33KV Madkai	11KV Industry I	2S15-1104	URBAN	71	14	11340	20:45:00	Breakdown/ transient Fault/Planned Maintenace
10	MORMUGAO	33KV Bogda	HEADLAND	3S06-1101	URBAN	1921	3	4620	23:14:00	1) Supply failed due to planned shutdown at Verna sub station. 2) Feeder tripped on EDMT earth fault. Feeder test charge done ,feeder stood ok further line patrolling done no fault was traced. 3)33KV Incomer I supply failed, supply failed from Verna substation,
11	MARGAO	33KV Monte Hill	11KV Hari Mandir	4S03-1105	URBAN		1	1200	23:40:00	Manually Tripped for Pristine Engineering RMU Servicing Work.
12	MARGAO	33KV Aquem	11KV Khareband	4S04-1101	URBAN		2	2940	23:35:30	Aisha RMU Transformer side flashover due to moisture, Flashover at Aisha Building Transformer
13	MARGAO	33KV Carmona	11KV Zalor	4S08-1101	RURAL				24:00:00	
14	MARGAO	33KV Cuncolim	11KV Dharmapur	4S09-1106	RURAL				24:00:00	
15	MARGAO	33KV Pontemol	11KV Bansai	4S13-1105	RURAL				24:00:00	
16	MAPUSA	33KV Mapusa	11KV Althino	1S04-1105	URBAN				24:00:00	
17	MAPUSA	33KV Mapusa	11KV Siolim	1S04-1112	RURAL	5027	-	-	24:00:00	-
18	MAPUSA	33KV Nachinola	11KV Aldona UG	1S06-1105	RURAL				24:00:00	
19	MAPUSA	33KV Nagoa	11KV AGARWADDO	1S07-1109	RURAL				24:00:00	
20	MAPUSA	33KV Saligao	11KV Betim	1S10-1105	RURAL	3218	2	2100	23:58:50	Manual trip for safety purpose to work on 11 kV Kegdevelim feeder, manually tripped to shift load of 11KV kegdevelim feeder
21	MAPUSA	33 KV Anjuna	11KV Starco	1S15-1103	RURAL	1659	2	3720	22:58:00	1. Feeder manually tripped to facilitate breaker servicing work on 11KV feeders at 33/11 KV Anjuna Sub-station 2. Feeder tripped on Earth Fault. After sectionalizing the feeder, Post insulator found faulty of Curlis DTC Anjuna. The same was replaced and full feeder charged.
22	PANJIM	33KV Corlim	11KV New Ind.Estate	2S01-1103	URBAN				24:00:00	
23	PANJIM	33KV EDC	11KV Patto-Plaza	2S02-1103	URBAN				24:00:00	
24	PANJIM	33KV Bambolim	11KV Siridao	2S05-1101	RURAL				24:00:00	
25	PANJIM	33KV Nagali hills(IT Park)	11KV Adraar	2S07-1101	URBAN				24:00:00	
26	PANJIM	33KV Nagali hills(IT Park)	11KV CARANZALEM	2S07-1102	URBAN				24:00:00	
27	PANJIM	33KV Curti	11KV Shanti Nagar	2S10-1105	URBAN				24:00:00	
28	PANJIM	33KV Kundaim	11KV Mardol	2S14-1101	RURAL	4225	22	4860	23:59:56	Breakdown/ transient Fault/Planned Maintenace/
29	MORMUGAO	110/33/11 KV Verna	11KV IFB	3S04-1104	URBAN	44	10	42480	23:37:10	Load restriction by SLDC
30	MARGAO	33KV Benaulim	11KV Colva	4S07-1102	RURAL	-	13	12900	23:53:04	Feeder faulty
31	MARGAO	33KV Velim	11KV Dramapur	4S10-1105	RURAL	131	14	49980	23:33:08	Overload & Load restriction by SLDC
32	MARGAO	33KV Canacona	11KV Agonda	4S11-1101	RURAL		11	3540	23:58:06	Feeder faulty
33	MARGAO	33KV Canacona	11KV Gaondongri	4S11-1104	RURAL		9	11520	23:53:48	Feeder faulty
34	MARGAO	33KV Pontemol	11KV Kakoda	4S13-1108	URBAN		19	51000	23:32:35	Load restriction by SLDC
35	MARGAO	33KV Shigao	11KV Dhat	4S14-1103	RURAL		16	42540	23:37:08	Feeder faulty & Manually tripped by Sancoale S/S staff
36	MARGAO	33KV Xelpem	11KV Ponsamol	4S18-1102	RURAL		32	52920	23:31:33	Feeder Faulty & load restriction by SLDC

37	MAPUSA	220/33KV Thivim	11KV Industrial Estate I (U/G)	1S03-1102	RURAL		20	38820	23:39:08	Feeder faulty & Manually tripped by S/D - I, & Load restriction by SLDC
38	MAPUSA	33KV Mapusa	11KV Guirim	1S04-1109	RURAL		23	56640	23:29:33	Feeder faulty & Manually tripped by S/D - I, & Load restriction by SLDC
39	MAPUSA	33KV Bicholim	11KV Karapur	1S05-1102	RURAL		34	73680	23:20:23	Feeder faulty & Manually tripped by S/D - I, & Load restriction by SLDC
40	MAPUSA	33KV Nagoa	11KV Nagoa	1S07-1104	RURAL	598	1	8400	23:55:29	MT as full load shifted on 33kv Mapusa-IV Feeder & Charged.(Emargency Shutdown taken to attend Red Hot at 33/11kv Mapusa Substation). No Load Loss on 33Kv Mapusa-III Feeder.
41	MAPUSA	33KV Porvorim	11KV Housing board	1S09-1106	RURAL				24:00:00	
42	MAPUSA	33KV Porvorim	Devashri Feeder	1S09-1113	URBAN				24:00:00	
43	MAPUSA	33KV Valpoi	11KV Nagargao (New)	1S11-1104	RURAL				24:00:00	
44	MAPUSA	220KV Amona	11KV Maina	1S13-1101	RURAL				24:00:00	
45	MAPUSA	33 KV Anjuna	11KV chapora	1S15-1104	URBAN	1270	1	1200	23:40:00	1. Feeder manually tripped to facilitate breaker servicing work on 11KV feeders at 33/11 KV Anjuna Sub-station
46	MAPUSA	33KV Sal	11KV Mencurem	1S16-1104	RURAL	372	2	4800	23:20:00	Tree branch fallen, Ab cable faulty, Planned Shutdown
47	MAPUSA	33/11 KV GIS CALANGUTE	11KV Maria Rosa	1S18-1101	RURAL	312	1	240	23:59:52	Manual trip for VCB servicing by M/S Pristine Engineering
48	MAPUSA	33/11 KV GIS CALANGUTE	11KV Weena	1S18-1106	RURAL	467	1	420	23:59:46	Manual trip for VCB servicing by M/S Pristine Engineering
49	PANJIM	33KV Campal	11KV Ideal School	2S03-1106	URBAN				24:00:00	
50	PANJIM	33KV NIO	11KV Odxel	2S08-1102	URBAN				24:00:00	
51	PANJIM	33KV Dharbandora	11KV Sonarbag	2S11-1101	RURAL	1053	80	43020	12:03:00	Transient Fault, Breakdown, Planned Shut down
52	PANJIM	33KV Bethora	11KV Bonbag	2S13-1103	RURAL				24:00:00	
53	PANJIM	33KV Kundaim	11KV Industry I	2S14-1103	URBAN	244	2	240	23:59:56	transient Fault
54	MORMUGAO	33KV Harbour	11KV Vasco city	3S01-1105	URBAN	1610	6	3840	23:58:00	Manually tripped to remove internet cables from the line near Vegetable market.
55	MORMUGAO	33KV Sancoale	11KV Sicgil	3S03-1104	RURAL	534	1	6060	23:56:45	Manually tripped for Relay Testing by MRT
56	MORMUGAO	110/33/11 KV Verna	11KV Quellosim	3S04-1111	RURAL	-	13	12900	23:53:04	Feeder faulty
57	MARGAO	33KV Cuncolim	11KV Balli	4S09-1103	RURAL				24:00:00	
58	MARGAO	33KV Poinguinim	11KV Khotigao	4S12-1103	RURAL				24:00:00	
59	MAPUSA	220/33KV Thivim	11KV Tivim	1S03-1108	RURAL				24:00:00	
60	MAPUSA	33KV Nagoa	11KV Arpora	1S07-1105	RURAL	2209	3	17400	23:50:39	Declared foulty on Sensitive Earth foult, tripped at Mapusa Substation, after sectionizing found jumper cut at 4 Pole Structure outside Mapusa Substation, LC retured on 17.50,delay due to changeover at Thivim Substation and same was charged.
61	PANJIM	33KV EDC	11KV Kanaka	2S02-1107	URBAN				24:00:00	
62	PANJIM	33KV Bambolim	11KV Santacruz	2S05-1105	RURAL				24:00:00	
63	PANJIM	33KV Nagali hills(IT Park)	11KV MANIPAL	2S07-1106	URBAN				24:00:00	
64	PANJIM	33KV NIO	11KV Alto-Nagali	2S08-1106	URBAN				24:00:00	
65	PANJIM	33KV Colony	11KV Ponda II	2S10-1101	URBAN	3452	3	24060	17:19:00	M/T taken due to planned shut down and Plan power shut down to carry out urgent maintenance work at the 33/11 KV colony sub station.
66	PANJIM	33KV Curti	11KV Ponda II	2S10-1101	URBAN				24:00:00	
67	PANJIM	33KV Shiroda	11KV Shiroda Bazar	2S12-1102	RURAL	2132	1	300	23:55:00	Transient Fault, Breakdown, Planned Shut down
68	MORMUGAO	33KV Harbour	11KV Harbour	3S01-1101	URBAN				24:00:00	
69	MORMUGAO	110/33/11 KV Verna	11KV Lokmat	3S04-1108	URBAN	131	14	49980	23:33:08	Overload & Load restriction by SLDC
70	MORMUGAO	33KV Majorda	11KV Utorda	3S05-1103	RURAL				24:00:00	
71	MORMUGAO	33KV Majorda	11KV Arrosim	3S05-1104	RURAL				24:00:00	
72	MARGAO	33KV Aquem	11KV KHAREBAND II	4S04-1109	RURAL		2	1620	23:46:30	Tripped on master Relay & Broken Conductor relay, M/T to connect new borewell earthing to neutral of Transformer.
73	MARGAO	33KV KRC	11KV MES	4S05-1103	RURAL				24:00:00	
74	MARGAO	33KV Carmona	11KV Cavellossim	4S08-1104	RURAL				24:00:00	
75	MARGAO	33KV Cuncolim	11KV Pattem	4S09-1107	RURAL				24:00:00	
76	MARGAO	33KV Canacona	11KV Palolem	4S11-1105	URBAN				24:00:00	
77	MAPUSA	33KV Mapusa	11KV Market	1S04-1108	URBAN				24:00:00	
78	MAPUSA	33KV Bicholim	11KV IDC	1S05-1101	RURAL	268	1	1270	23:38:50	Planned shutdown for line maintenance.
79	MAPUSA	33KV Nagoa	11KV Parra	1S07-1103	RURAL	2074	1	10800	23:54:12	Declared foulty on Sensitive Earth foult, tripped at Mapusa Substation, after sectionizing found jumper cut at 4 Pole Structure outside Mapusa Substation, LC retured on 17.50,delay due to changeover at Thivim Substation and same was charged.

80	MAPUSA	33KV Porvorim	11KV Torda	1S09-1107	RURAL				24:00:00	
81	MAPUSA	33KV Porvorim	Highland Villa	1S09-1114	URBAN				24:00:00	
82	MAPUSA	220KV Amona	11KV Navelim	1S13-1102	RURAL				24:00:00	
83	MAPUSA	33/11 KV GIS CALANGUTE	11KV Calculo	1S18-1102	RURAL	591	1	240	23:59:52	Manual trip for VCB servicing by M/S Pristine Engineering
84	PANJIM	33KV EDC	11KV Neugi Nagar	2S02-1105	URBAN				24:00:00	
85	PANJIM	33KV Altinho	11KV Lydia Garden	2S04-1110	URBAN				24:00:00	
86	PANJIM	33KV NIO	11KV Taligao	2S08-1108	URBAN				24:00:00	
87	PANJIM	33KV Bethora	11KV Nirankal	2S13-1102	RURAL	2390	1	60	23:59:00	Transient Fault
88	MORMUGAO	33KV Kadamba	11KV New Waddem	3S02-1101	URBAN	5071	2	3240	23:58:19	Tripped on overcurrent. Crow touching line near Gazi AB switch.
89	MORMUGAO	33KV Sancoale	11KV Cortalim	3S03-1105	RURAL	1833	11	23640	23:47:17	jumper opened at Sindolim ABS, Manually tripped for New jumper installation for new transformer at Sancoale & tree cutting done for new TC & 02 Nos. Jumper attended at Railway. Feeder manually tripped as safety precaution as Fire broke out near Sancoale Church, Feeder manually tripped to carry out tree cutting at Shindolim.,Feeder manually tripped to attend jumper at Shindolim-Ganeshwadi Side, Manaully tripped, open shindolim ABS to erect new pole, Shindolim area near bus stop
90	MARGAO	33KV Monte Hill	11KV Lohia	4S03-1103	URBAN		2	2100	23:42:30	Manually Tripped for Pristine Engineering RMU Servicing Work.
91	MARGAO	33KV KRC	11KV Navelim UG	4S05-1105	URBAN				24:00:00	
92	MARGAO	33KV Cuncolim	11KV Chinchinim	4S09-1104	RURAL				24:00:00	
93	MARGAO	33KV Poinguinim	11KV Poinguinim	4S12-1104	RURAL				24:00:00	
94	MAPUSA	33KV Pernem	11KV Dhargal	1S01-1105	RURAL	4015	0	0	24:00:00	
95	MAPUSA	33KV Saligao	11KV Navy	1S10-1107	RURAL				24:00:00	
96	MAPUSA	33KV Valpoi	11KV Thana	1S11-1103	RURAL	1600	6	540	23:58:30	O/c, E/F, Tree fallen on line
97	MAPUSA	33KV Candolim	11KV Ximer	1S12-1101	RURAL				24:00:00	
98	MAPUSA	33 KV Anjuna	11KV Temvi	1S15-1101	URBAN	978	1	6600	22:10:00	1. Feeder manually tripped to facilitate breaker servicing work on 11KV feeders at 33/11 KV Anjuna Sub-station 2. Feeder tripped on Earth Fault. After sectionalizing the feeder, Pin insulator found faulty . The same was replaced and full feeder charged.
99	MAPUSA	33/11 KV GIS CALANGUTE	11KV Post Office	1S18-1103	RURAL	941	1	480	23:59:44	Manual trip for VCB servicing by M/S Pristine Engineering
100	PANJIM	33KV Corlim	11KV Kadamba	2S01-1110	RURAL				24:00:00	
101	PANJIM	33KV PILAR	11KV Neura	2S06-1101	RURAL				24:00:00	
102	PANJIM	33KV Shiroda	11KV Borim	2S12-1101	RURAL	5526	1	180	23:57:00	Transient Fault, Breakdown, Planned Shut down
103	PANJIM	33KV Shiroda	11KV Torla Paz	2S12-1104	RURAL	2131	1	240	23:56:00	Transient Fault, Breakdown, Planned Shut down
104	MORMUGAO	33KV Kadamba	11KV Airport	3S02-1105	URBAN	2508	8	8460	23:55:36	Manually tripped to cut tree branches and attend loose jumper of section AB switch near Salgaonkar.
105	MORMUGAO	33KV Majorda	11KV Majorda	3S05-1102	RURAL	1339	1	1860	23:59:41	Due to RMU flashover
106	MARGAO	33KV Monte Hill	11KV Lohia-II	4S03-1107	URBAN				24:00:00	
107	MARGAO	33KV Canacona	11KV Gulem	4S11-1106	RURAL				24:00:00	
108	MARGAO	33KV Pontemol	11KV IDC	4S13-1103	RURAL				24:00:00	
109	MARGAO	33KV Shigao	11KV Collem	4S14-1101	RURAL				24:00:00	
110	MAPUSA	33KV Pernem	11KV Torse	1S01-1102	RURAL	3597	1	5340	22:31:00	Erection of transformer at Duski, Torxe
111	MAPUSA	33KV Mapusa	11KV Khorlim	1S04-1107	URBAN				24:00:00	
112	MAPUSA	33KV Porvorim	11KV Salai	1S09-1108	RURAL				24:00:00	
113	MAPUSA	33KV Porvorim	11KV GURUDWARA	1S09-1111	URBAN				24:00:00	
114	MAPUSA	33KV Saligao	11KV PILERNE (UG)	1S10-1110	RURAL				24:00:00	
115	MAPUSA	33KV Valpoi	11KV Dabose	1S11-1106	RURAL				24:00:00	
116	MAPUSA	33KV Sal	11KV Ibrampur	1S16-1102	RURAL	375	2	4060	23:26:10	Tree branch fallen, Planned Shutdown
117	PANJIM	33KV Altinho	11KV Tonca Miramar	2S04-1108	URBAN				24:00:00	
118	PANJIM	33KV PILAR	11KV Agasaim	2S06-1102	RURAL				24:00:00	
119	PANJIM	33KV Bethora	11KV Shiroda	2S13-1101	RURAL	717	1	180	23:57:00	Transient Fault, Breakdown, Planned Shut down
120	MORMUGAO	33KV Kadamba	11KV Vasco church	3S02-1102	URBAN	3181	3	5160	23:57:19	Manually tripped to attend cut jumper of AB switch near PWD.

121	MORMUGAO	33KV Sancoale	11KV Vasco-II	3S03-1106	RURAL	2463	12	32820	23:42:21	Feeder manually tripped to attend jumper onVasco I, i.e safety clearance,Feeder manually tripped to recoonect jumper of 11kV Vasco-1 (Double circuit) ,Feeder manually tripped to carry out tree cutting,Feeder tripped on O/C & E/F , RMU Flashover at Vishal Megamart , Jumper opened at Gate Gourmet, opp. Cut point.,Manually tripped for installation of new RMU at Vishal Mega Mart.
122	MARGAO	33KV Monte Hill	11KV GVN1	4S03-1102	URBAN		1	900	23:45:00	Manually Tripped for Pristine Engineering RMU Servicing Work.
123	MARGAO	33KV Cuncolim	11KV IDC II	4S09-1101	RURAL				24:00:00	
124	MARGAO	33KV Poinguinim	11KV Loliem	4S12-1105	RURAL				24:00:00	
125	MAPUSA	33KV Pernem	11KV Sawal	1S01-1104	RURAL	1030	1	1500	23:35:00	Rejumpering work
126	MAPUSA	33KV Tuem	11KV Industry	1S02-1101	URBAN	452	2	2220	23:23:00	Maintenance work
127	MAPUSA	220/33KV Thivim	11KV Colvale	1S03-1104	RURAL	2832	2	22620	17:43:00	1. Emergency Shutdown taken for urgent maintenance work on 10 MVA Power Transfomer at EHV Tivim Sub-station 2. Feeder tripped on Over Curent after sectinalizing the feeder found Tree branch found on line at Karkyacho val section Same was removed and full feeder charged.
128	MAPUSA	33KV Mapusa	11KV Duler	1S04-1102	URBAN				24:00:00	
129	MAPUSA	33KV Mapusa	11KV City	1S04-1103	RURAL				24:00:00	
130	MAPUSA	33KV Sanquelim	11KV Poriem	1S08-1101	RURAL				24:00:00	
131	MAPUSA	33KV Valpoi	11KV Saleli	1S11-1102	RURAL				24:00:00	
132	MAPUSA	33KV Candolim	11KV Highland	1S12-1106	RURAL	2431	2	1800	23:59:00	Manual trip to shift load of Tarcar feeder on Highland feeder, Feeder tripped due to moisture ingress in RMU
133	MAPUSA	33 KV Anjuna	11KV vagator	1S15-1102	RURAL	1015	1	900	23:45:00	1. Feeder manually tripped to facilitate breaker servicing work on 11KV feeders at 33/11 KV Anjuna Sub-station
134	PANJIM	33KV EDC	11KV Old bus stand	2S02-1101	URBAN				24:00:00	
135	PANJIM	33KV Curti	11KV Durbhat	2S10-1106	RURAL	3318	1	60	23:59:00	Due to Transient Fault
136	PANJIM	33KV Madkai	11KV Karanzal	2S15-1103	RURAL	822	4	2460	23:59:19	Breakdown/ transient Fault/Planned Maintenace/
137	MORMUGAO	33KV Sancoale	11KV Cansualim	3S03-1102	RURAL	2789	9	24420	23:46:52	Feeder manually tripped, Shutdown taken by SD-3, DivXIV, Majorda Staff, 8 Jumpers opened on line . Also replace faultyDisc Insulator, Feeder manually tripped to attend jumper on DTC Queeny area Upasnagar.,Feeder tripped on O/C, Jumper snapped in yard,Manually tipped to attend fuse in D-Mart Yard
138	MORMUGAO	110/33/11 KV Verna	11KV Verna	3S04-1101	RURAL	3	11	3540	23:58:06	Feeder faulty
139	MORMUGAO	110/33/11 KV Verna	11KV Nagoa	3S04-1106	RURAL	1844	4	11412	23:56:50	Feeder tripped on OCR and EFR due to cable puncture by PWD JCB fault 6.3 MVA TR LV side jumper cut
140	MARGAO	33KV Raia	11KV Curtorim	4S01-1105	RURAL				24:00:00	
141	MARGAO	33KV Fatorda	11KV Ambaji	4S02-1101	URBAN				24:00:00	
142	MARGAO	33KV Monte Hill	11KV Mutt	4S03-1106	URBAN		3	2400	23:46:40	Earth fault Relay Tripped, Manually Tripped for Pristine Engineering RMU Servicing Work.
143	MARGAO	33KV Aquem	11KV Margao I	4S04-1107	URBAN				24:00:00	
144	MARGAO	33KV Nessai	11KV Goa Carbon	4S06-1104	URBAN		4	8460	23:24:45	Tripped on EFR. AB switch opened at Dyna bar and test charged, M/T on request of LT staff to attend LT conductor snapped near Goa Carbon factory as the pole was HT & LT combined
145	MARGAO	33KV Carmona	11KV Janoth Bazar	4S08-1102	URBAN				24:00:00	
146	MARGAO	33KV Cuncolim	11KV Cuncolim	4S09-1105	RURAL				24:00:00	
147	MARGAO	33KV Pontemol	11KV Panchwadi	4S13-1102	RURAL				24:00:00	
148	MARGAO	33KV Xelpem	11KV Malkarne	4S18-1104	RURAL				24:00:00	
149	MAPUSA	33KV Pernem	11KV Nagzar	1S01-1101	RURAL	3676	8	34080	22:49:00	Conductor snapped at Purva; Teak wood branch fallen on line at Nagzar; Tree branch found on line at Ozarim; jumper cut at Bhutwadi, Virnoda
150	MAPUSA	33KV Tuem	11KV Morjim	1S02-1104	RURAL	3151	7	230	23:30:00	11KV Morjim feeder tripped O/C E/F after relay reset, 11 KV Incomer feeder not getting charged, M/T to attend Red Hot on Morjim feeder
151	MAPUSA	220/33KV Thivim	11KV Industrial Estate II (U/G)	1S03-1107	URBAN				24:00:00	
152	MAPUSA	33KV Mapusa	11KV Sodiem	1S04-1111	RURAL	1589	-	-	24:00:00	-
153	MAPUSA	33KV Nagoa	11KV Sanqwadi	1S07-1106	RURAL	3920	-	-	24:00:00	-
154	MAPUSA	33KV Saligao	11KV Candolim church	1S10-1102	RURAL	968	2	2160	23:58:48	11kv incomer IV tripped on earth fault due to humidity and moisture ingress following rainfall. Kegdevelim feeder manually tripped to shift load on 11kv Shervani feeder, Feeder tripped on earth fault due to moisture ingress in RMU, subsequently feeder was tripped manually to clear the fault.

155	MAPUSA	33KV Saligao	11KV Shervani Calangute	1S10-1103	RURAL	3610	1	180	23:59:54	manually tripped to shift load of 11KV candolim church feeder
156	MAPUSA	33KV Pale	11KV Nanus	1S14-1101	RURAL				24:00:00	
157	MAPUSA	33KV Pale	11KV Kotumbi	1S14-1102	RURAL				24:00:00	
158	MAPUSA	33/11 KV GIS CALANGUTE	11KV Tivaiwaddo	1S18-1108	RURAL	984	2	420	23:59:46	Manual trip to shift load on 33kv Candolim I, Manual trip for VCB servicing by M/S Pristine Engineering
159	PANJIM	33KV Corlim	11KV Old Goa	2S01-1102	RURAL				24:00:00	
160	PANJIM	33KV Corlim	11KV Old Industry	2S01-1105	URBAN				24:00:00	
161	PANJIM	33KV Altinho	11KV Circuit House	2S04-1103	URBAN				24:00:00	
162	PANJIM	33KV Bambolim	11KV MES	2S05-1102	RURAL				24:00:00	
163	PANJIM	33KV Nagali hills(IT Park)	11KV OITIYANT	2S07-1103	URBAN				24:00:00	
164	PANJIM	33KV Colony	11KV Rajiv Gandhi Kala Mandir	2S09-1106	URBAN	1367	6	43620	11:53:00	M/T taken due to planned shut down and Plan power shut down to carry out urgent maintenance work at the 33/11 KV colony sub station.
165	PANJIM	33KV Curti	11KV Sarvoiverem	2S10-1104	RURAL	3355	13	1020	23:43:00	Due to Transient Fault
166	MORMUGAO	33KV Majorda	11KV Duguem	3S05-1105	RURAL	2606	2	5652	23:58:26	Due to RMU flashover
167	MORMUGAO	33KV Majorda	11KV Nuvem	3S05-1106	RURAL				24:00:00	
168	MORMUGAO	33KV Bogda	ANTARTICA -Headland II	3S06-1104	URBAN	1453	10	9780	22:32:00	1) 33KV Incomer I supply failed, supply failed from Verna substation, 2) Feeder tripped of earth fault, Feeder test charge donefeeder stood ok further line patrolling done no fault was traced. 3)Supply failed due to planned shutdown at verna S/S. 4) Feeder tripped on EDMT earth fault. Feeder test charge donefeeder stood ok further line patrolling done no fault was traced. 5) 33KV Incomer I supply failed, supply failed from Verna substation, 6) 33KV Incomer I supply failed, supply failed from Verna substation, 7) 33KV Incomer I supply failed, supply failed from Verna substation, 8) 33KV Incomer I supply failed, supply failed from Verna substation, 9) 33KV Incomer I supply failed, supply failed from Verna substation, 10) 33KV Incomer I supply failed, supply failed from Verna substation,
169	MORMUGAO	33KV Bogda	MASJID	3S06-1105	RURAL	2307	3	4680	23:02:00	1) Supply failed due to planned shutdown at Verna sub station 2) 33KV Incomer I supply failed from Verna substation 3) Feeder manually tripped due to phase sequence issue at Neto heights RMU at Baina.
170	MARGAO	33KV KRC	11KV Navelim	4S05-1101	RURAL				24:00:00	
171	MARGAO	33KV KRC	11KV Mandopa	4S05-1102	RURAL		2	3480	23:31:00	Tripped on OCR. Coconut leaves fallen on line, To connect cable from GIS to KRC sub station on Navelim underground feeder
172	MARGAO	33KV Benaulim	11KV Betal Betim	4S07-1103	RURAL				24:00:00	
173	MARGAO	33KV Velim	11KV Kumbia bhat	4S10-1103	RURAL				24:00:00	
174	MARGAO	33KV Shigao	11KV Mollem	4S14-1102	RURAL				24:00:00	
175	MAPUSA	33KV Pernem	11KV Keri	1S01-1106	RURAL	1869	4	7680	23:28:00	Bamboo fallen on line at Kharebandh; conductor snapped at Parashte and maintenance work
176	MAPUSA	33KV Tuem	11KV Mandrem	1S02-1102	RURAL	3920	-	-	24:00:00	-
177	MAPUSA	33KV Mapusa	11KV Industry	1S04-1101	URBAN				24:00:00	
178	MAPUSA	33KV Mapusa	11KV Karaswada	1S04-1104	URBAN				24:00:00	
179	MAPUSA	33KV Mapusa	11KV Parra	1S04-1113	RURAL				24:00:00	
180	MAPUSA	33KV Bicholim	11KV Lamgao	1S05-1112	RURAL				24:00:00	
181	MAPUSA	33KV Nachinola	11KV Pomburpa	1S06-1101	RURAL				24:00:00	
182	MAPUSA	33KV Porvorim	11KV Malim	1S09-1104	RURAL				24:00:00	
183	PANJIM	33KV EDC	11KV BAL BHARTI	2S02-1108	URBAN				24:00:00	
184	MORMUGAO	33KV Kadamba	11KV Waddem Lake	3S02-1104	URBAN	3152	5	9360	23:55:08	OCR and EFR tripped, Crow short on HT line near Sapana Vihar
185	MORMUGAO	33KV Sancoale	11KV Sesa Goa	3S03-1101	URBAN	1484	2	2640	23:58:35	Feeder tripped on Earth fault. (3 Jumpers had opened on line), jumper opened on line
186	MORMUGAO	110/33/11 KV Verna	11KV SMARTLINK	3S04-1109	URBAN	133	19	51000	23:32:35	Load restriction by SLDC
187	MARGAO	33KV Fatorda	11KV Gogol	4S02-1106	RURAL				24:00:00	
188	MARGAO	33KV Aquem	11KV Davorlim	4S04-1106	RURAL		1	720	23:48:00	To attend red hot in substation yard. Load shifted on Aquem sub station
189	MARGAO	33KV Nessai	11KV Chandor	4S06-1103	RURAL		6	7800	23:38:20	M/T to attend jumper cut on HT AB switch near Railway track To attend line AB switch jumper at Montir Tripped on EFR. Full feeder patrolling done upto Mahalaxmi temple. No fault found

190	MARGAO	33KV Benaulim	11KV Mobor	4S07-1104	RURAL				24:00:00	
191	MARGAO	33KV Velim	11KV Assolna	4S10-1101	RURAL				24:00:00	
192	MARGAO	33KV Poinguinim	11KV Link line	4S12-1101	RURAL				24:00:00	
193	MARGAO	33KV Xelpem	11KV Dando	4S18-1105	RURAL				24:00:00	
194	MAPUSA	33KV Tuem	11KV Tuem	1S02-1103	RURAL	2145	5	30960	22:17:00	Monkey found on line at Lobo Bar, Surbanwada; Coconut leaf found on line at Bailpar AB switch; Line faulty at Fajanta AB switch and LT conductor snapped at Bazarpeth, Pernem
195	MAPUSA	220/33KV Thivim	11KV Power Grid	1S03-1103	RURAL	2337	4	24900	17:05:00	1. Feeder manually tripped due to above reason and to open Cocola AB Switch for take backfeed supply from 11KV Sodiom feeder. 2. Feeder was manually tripped from Tivim Sub-station due to a Overcurrent Earth fault relay malfunction, as the relay was displaying an improper/incorrect indication. 3. Feeder was manually tripped to take backfeed supply from 11KV Colvale feeder due to above reason 4. Emergency Shutdown taken for urgent maintenance work on 10 MVA Power Transfomer at EHV Tivim Sub-station
196	MAPUSA	33KV Bicholim	11KV Pilgao	1S05-1104	RURAL	998	3	9050	23:09:44	AB cable fauty
197	MAPUSA	33KV Bicholim	11KV Bordem	1S05-1109	URBAN	2655	3	6250	23:25:17	Planned shutdown
198	MAPUSA	33KV Sanquelim	11KV Honda	1S08-1104	RURAL	188	1	19200	23:49:20	Planned shutdown for line maintenance.
199	MAPUSA	33KV Saligao	11KV Saligao	1S10-1104	RURAL	2726	1	120	23:59:56	Supply failure, changeover made at Thivim S/S
200	MAPUSA	33KV Candolim	11KV Sinquerim	1S12-1105	RURAL	2092	2	1800	23:59:00	Manual trip to replace RMU Fuse, Feeder tripped due to moisture ingress in RMU
201	MAPUSA	33KV Pale	11KV Barazen	1S14-1103	RURAL				24:00:00	
202	MAPUSA	33/11 KV GIS CALANGUTE	11KV Kamat	1S18-1107	RURAL	539	1	180	23:59:54	Manual trip for VCB servicing by M/S Pristine Engineering
203	PANJIM	33KV EDC	11KV Ribandar	2S02-1102	URBAN				24:00:00	
204	PANJIM	33KV Campal	11KV Market	2S03-1101	URBAN				24:00:00	
205	PANJIM	33KV Altinho	11KV Inox	2S04-1102	URBAN				24:00:00	
206	PANJIM	33KV Altinho	11KV Campal	2S04-1105	URBAN				24:00:00	
207	PANJIM	33KV Bambolim	11KV Merces	2S05-1104	RURAL				24:00:00	
208	PANJIM	33KV NIO	11KV Models	2S08-1101	URBAN				24:00:00	
209	PANJIM	33KV Curti	11KV Usgao	2S10-1102	RURAL	4641	2	840	23:46:00	Due to Transient Fault
210	PANJIM	33KV Madkai	11KV Madkai	2S15-1102	RURAL	2004	11	1020	23:59:43	transient Fault
211	MORMUGAO	110/33/11 KV Verna	11KV Cortalim	3S04-1107	RURAL		16	42540	23:37:08	Feeder faulty & Manually tripped by Sancoale S/S staff
212	MARGAO	33KV Raia	11KV Santamol	4S01-1103	RURAL				24:00:00	
213	MARGAO	33KV Fatorda	11KV Chowgule College	4S02-1103	URBAN				24:00:00	
214	MARGAO	33KV Monte Hill	11KV Hari Mandir-II	4S03-1108	URBAN				24:00:00	
215	MARGAO	33KV Aquem	11KV Housing Board O/H	4S04-1103	URBAN		6	9180	23:34:30	For creeper cutting, M/T for tree cutting, To connect cable from GIS to KRC sub station on Navelim underground feeder
216	MARGAO	33KV Aquem	11KV Margao III	4S04-1104	URBAN		1	600	23:50:00	M/T to connect new borewell earthing to neutral of Transformer.
217	MARGAO	33KV Velim	11KV Chinchinim	4S10-1104	RURAL				24:00:00	
218	MARGAO	33KV Pontemol	11KV Dabal	4S13-1107	RURAL				24:00:00	
219	MARGAO	220/33/11KV Xeldem	11KV Xelvona	4S15-1101	RURAL				24:00:00	
220	MAPUSA	33KV Pernem	11KV City	1S01-1103	RURAL	1488	0	0	24:00:00	
221	MAPUSA	220/33KV Thivim	11KV Industrial Estate	1S03-1101	URBAN				24:00:00	
222	MAPUSA	33KV Nagoa	11KV Calangute	1S07-1101	RURAL				24:00:00	
223	MAPUSA	33KV Porvorim	11KV Sangolda	1S09-1105	RURAL				24:00:00	
224	MAPUSA	33KV Saligao	11KV Gaurawaddo	1S10-1109	URBAN				24:00:00	
225	MAPUSA	33KV Valpoi	11KV City New	1S11-1105	RURAL				24:00:00	
226	MAPUSA	33KV Sal	11KV Kasarpal	1S16-1103	RURAL	452	3	3620	23:39:53	Tree branch fallen, Planned Shutdown
227	MAPUSA	33/11 KV GIS CALANGUTE	11KV Mark Memorial	1S18-1105	URBAN	458	1	300	23:59:50	Manual trip for VCB servicing by M/S Pristine Engineering
228	PANJIM	33KV Campal	11KV St. Inez	2S03-1107	URBAN				24:00:00	
229	PANJIM	33KV Altinho	11KV Cabo	2S04-1112	URBAN	796	2	1680	23:32:00	Tripped on O/C & E/F
230	PANJIM	33KV PILAR	11KV Batim	2S06-1103	RURAL				24:00:00	
231	PANJIM	33KV NIO	11KV NIO	2S08-1103	URBAN				24:00:00	
232	PANJIM	33KV Colony	11KV Bazaar	2S09-1101	URBAN	2652	5	26160	16:44:00	M/T taken due to planned shut down and Plan power shut down to carry out urgent maintenance work at the 33/11 KV colony sub station.

233	PANJIM	33KV Bethora	11KV Industrial	2S13-1104	URBAN	421	1	60	23:59:00	Transient Fault, Breakdown, Planned Shut down
234	PANJIM	33KV Kundaim	11KV Kundaim	2S14-1104	RURAL				24:00:00	
235	MORMUGAO	33KV Kadamba	11KV Vasco city	3S02-1103	URBAN	1715	3	7800	23:55:57	Fault near RK T/C. L.A faulty, AB switch kept open and the LT city staff were informed.
236	MORMUGAO	33KV Sancoale	11KV Vasco-I	3S03-1103	URBAN	2369	11	28860	23:44:29	Feeder manually tripped to attend jumper, Manually tripped to open jumpers on Vasco-I double circuit Line near Zuari gate.Feeder tripped manually to close jumpers of Zuari gate,Manually tripped to open jumpers on Vasco-I double circuit Line near Vales area Dabolim to do fault finding on Vasco-II,Feeder manually tripped to carry out tree cutting,Feeder manually tripped to attend jumper on Vasco-II (double ckt.),Feeder manually tripped to attend jumper on Vasco-II
237	MORMUGAO	110/33/11 KV Verna	11KV Oxynitro	3S04-1110	RURAL	21	32	52920	23:31:33	Feeder Faulty & load restriction by SLDC
238	MARGAO	33KV Fatorda	11KV Fatorda	4S02-1105	URBAN				24:00:00	
239	MARGAO	33KV Monte Hill	11KV GVN2	4S03-1101	URBAN		2	1500	23:47:30	Manually Tripped for Pristine Engineering RMU Servicing Work.
240	MARGAO	33KV Cuncolim	11KV IDC I	4S09-1102	RURAL				24:00:00	
241	MARGAO	33KV Velim	11KV Betul	4S10-1102	RURAL				24:00:00	
242	MARGAO	33KV Poinguinim	11KV Marli Tirval	4S12-1102	RURAL				24:00:00	
243	MARGAO	33KV Pontemol	11KV Town 1	4S13-1101	URBAN				24:00:00	
244	MARGAO	33KV Rivona	11KV Maina	4S16-1101	RURAL				24:00:00	
245	MAPUSA	33KV Nagoa	11KV Baga	1S07-1107	RURAL				24:00:00	
246	MAPUSA	33KV Porvorim	11KV Soccorro	1S09-1101	RURAL				24:00:00	
247	MAPUSA	33KV Saligao	11KV Industry O/H	1S10-1106	URBAN	2287	1	20160	18:24:00	1. Emergency Shutdown taken for urgent maintenance work on 10 MVA Power Transfomer at EHV Tivim Sub-station
248	MAPUSA	33KV Saligao	11KV Nerul	1S10-1108	RURAL				24:00:00	
249	MAPUSA	220/33KV Amona	11 KV Pissurlem IDC	1S13-1104	RURAL				24:00:00	
250	MAPUSA	33/11 KV GIS CALANGUTE	11KV Shivam	1S18-1104	RURAL	1389	2	480	23:59:44	Manual trip for VCB servicing by M/S Pristine Engineering, Manual trip to shift load on 33kv Candolim I
251	PANJIM	33KV Corlim	11KV Molar	2S01-1106	RURAL				24:00:00	
252	PANJIM	33KV Campal	11KV City	2S03-1103	RURAL				24:00:00	
253	PANJIM	33KV Nagali hills(IT Park)	11KV STATUS	2S07-1104	URBAN				24:00:00	
254	PANJIM	33KV Colony	11KV Curti	2S09-1105	URBAN	763	5	4560	22:44:00	M/T taken due to planned shut down, Plan power shut down to carry out urgent maintenance work at the 33/11 KV colony sub station and JE instructed to attained red hot in yard cable side VCB back out.
255	PANJIM	33KV Dharbandora	11KV Dharbandora	2S11-1104	RURAL	2458	1	2100	23:25:00	Transient Fault, Breakdown, Planned Shut down
256	MORMUGAO	33KV Sancoale	11KV College	3S03-1107	RURAL	1168	2	6900	23:56:17	UG Cable damaged at MES Junction by ZIOL,Manually tripped for Relay Testing by MRT
257	MARGAO	33KV Benaulim	11KV Colva Exp	4S07-1107	URBAN				24:00:00	
258	MARGAO	220/33/11KV Xeldem	11KV Rivona	4S15-1102	RURAL				24:00:00	
259	MARGAO	33KV Rivona	11KV Colomba	4S16-1103	RURAL				24:00:00	
260	MARGAO	33KV Xelpem	11KV Sanguem	4S18-1101	URBAN				24:00:00	
261	MAPUSA	33KV Tuem	11KV Ashvem Cable	1S02-1105	RURAL	116	1	261	23:30:00	Declared Shutdown for dismentaling of 11KV Overhead line
262	MAPUSA	33KV Mapusa	11KV Anjuna	1S04-1106	RURAL				24:00:00	
263	MAPUSA	33KV Mapusa	11KV Assagao	1S04-1110	RURAL	2517	1	9600	21:20:00	1. Feeder tripped on Over current after sectionalizing the feeder 11mtr pole had broken due to the falling of huge branch of Banyan tree. Supply backfeeded from 11KV Tembi feeder.
264	MAPUSA	33KV Bicholim	11KV Ladphem	1S05-1103	RURAL				24:00:00	
265	MAPUSA	33KV Bicholim	11KV Narva	1S05-1106	RURAL	585	4	13230	23:04:53	Tree branch fallen, Planned Shutdown

266	MAPUSA	33KV Nachinola	11KV Moira	1S06-1103	RURAL	2622	5	28260	16:09:00	1. Planned shutdown taken on Bank section AB Switch on 11KV Moira feeder for carrying out 1) Tree-cutting/treeming work on HT line 2) Repairing of Main section AB Switch and Freedy AB Switch. 3) Tree-cutting/treeming work on LT line. 2. Planned shutdown taken on Bank section AB Switch on 11KV Moira feeder for carrying out 1) Tree-cutting/treeming work on HT line 2) Erection of 11 mtr. RCC poles for maintaining the required clearance from the existing LT/HT line. 3) Tree-cutting/treeming work on LT line. 3. Feeder tripped on Over Current. After patrolling and sectionalizing the feeder, Bat found on line same was removed and full feeder charged. 4. Feeder manually tripped to facilitate breaker servicing work on Incomer-II at Nachonola Sub-station 5. Feeder tripped on Over Curent Earth Fault, after sectinalizing the feeder found Lightning arrester faulty of Lavaux luxury LLP2 DTC Same was replaced and full feeder charged.
267	MAPUSA	33KV Nachinola	11KV Bastora	1S06-1104	RURAL	2213	1	1800	23:59:02	Tripped on O/C E/F and Charged no foult found
268	MAPUSA	33KV Sal	11KV Sal	1S16-1101	RURAL	797	1	2100	23:25:00	Tree branch fallen, Planned Shutdown
269	PANJIM	33KV Corlim	11KV Dhulapi	2S01-1101	RURAL				24:00:00	
270	PANJIM	33KV EDC	11KV Vidyut Bhawan	2S02-1104	URBAN				24:00:00	
271	PANJIM	33KV Altinho	11KV Alcon	2S04-1104	URBAN				24:00:00	
272	PANJIM	33KV Bambolim	11KV Donapaula	2S05-1103	RURAL				24:00:00	
273	PANJIM	33KV Curti	11KV OPA	2S10-1103	RURAL				24:00:00	
274	PANJIM	33KV Kundaim	11KV Marcel	2S14-1102	RURAL	7855	21	5640	23:58:26	Breakdown/ transient Fault/Planned Maintenace
275	PANJIM	33KV Madkai	11KV Undir	2S15-1101	RURAL	2015	17	10380	23:57:10	Breakdown/ transient Fault/Planned Maintenace/To servicing braker
276	MORMUGAO	110/33/11 KV Verna	11KV Herald	3S04-1102	URBAN	87	20	38820	23:39:08	Load restriction by SLDC
277	MORMUGAO	110/33/11 KV Verna	11KV Jordan	3S04-1105	URBAN	68	23	56640	23:29:33	Load restriction by SLDC
278	MORMUGAO	33KV Majorda	11KV Ramesh Hotel	3S05-1101	URBAN				24:00:00	
279	MARGAO	33KV Raia	11KV Raia	4S01-1101	RURAL				24:00:00	
280	MARGAO	33KV Raia	11KV Rachol	4S01-1104	RURAL				24:00:00	
281	MARGAO	33KV Fatorda	11KV Old market U/G	4S02-1102	URBAN				24:00:00	
282	MARGAO	33KV Aquem	11KV Housing Board U/G	4S04-1102	RURAL		7	28020	22:53:17	For tree cutting, To attend jumper near Navelim health center, Tree branch fallen on line, To connect cable from GIS to KRC sub station on Navelim underground feeder
283	MARGAO	33KV Aquem	11KV Malbhat	4S04-1105	URBAN		1	600	23:50:00	M/T to connect new borewell earthing to neutral of Transformer.
284	MARGAO	33KV Nessai	11KV MIE	4S06-1101	RURAL				24:00:00	
285	MARGAO	33KV Carmona	11KV XIRO	4S08-1103	RURAL				24:00:00	
286	MARGAO	33KV Canacona	11KV Shristhal	4S11-1102	RURAL				24:00:00	
287	MARGAO	33KV Canacona	11KV Kindlem	4S11-1103	RURAL				24:00:00	
288	MARGAO	33KV Pontemol	11KV Town 2	4S13-1106	URBAN				24:00:00	
289	MARGAO	33KV Pontemol	11KV HODAR	4S13-1109	RURAL				24:00:00	
290	MARGAO	33KV Xelpem	11KV Barazan	4S18-1103	RURAL				24:00:00	
291	MAPUSA	33KV Bicholim	11KV Assnora	1S05-1110	RURAL	1963	2	4280	23:24:20	Tree branch fallen, Planned Shutdown
292	MAPUSA	33KV Nagoa	11KV Sauntawada	1S07-1102	RURAL				24:00:00	
293	MAPUSA	33KV Nagoa	11KV Dharwadkar	1S07-1108	RURAL				24:00:00	
294	MAPUSA	33KV Porvorim	11KV Pundalic Nagar	1S09-1102	RURAL				24:00:00	
295	MAPUSA	220KV Amona	11KV Amona Marcel	1S13-1103	URBAN				24:00:00	
296	PANJIM	33KV Corlim	11KV Khumarjau	2S01-1107	RURAL				24:00:00	
297	PANJIM	33KV Corlim	11KV Diwar	2S01-1109	RURAL				24:00:00	
298	PANJIM	33KV EDC	11KV Ginger	2S02-1106	URBAN				24:00:00	
299	PANJIM	33KV Campal	11KV LA-Campal	2S03-1102	URBAN				24:00:00	
300	PANJIM	33KV Campal	11KV Indoor Stadium	2S03-1104	URBAN				24:00:00	
301	PANJIM	33KV Bambolim	11KV Chimbel	2S05-1106	RURAL				24:00:00	
302	PANJIM	33KV NIO	11KV Rajbhawan	2S08-1104	URBAN				24:00:00	
303	PANJIM	33KV Colony	11KV Ponda-I	2S09-1104	URBAN	3901	3	4500	22:45:00	Due to Transient Fault
304	PANJIM	33KV Dharbandora	11KV Bondla	2S11-1103	RURAL	3025	1	120	23:58:00	Transient Fault

305	PANJIM	33KV Kundaim	11KV Industry III	2S14-1105	URBAN	2502	3	2220	23:59:23	transient Fault
306	MORMUGAO	33KV Harbour	11KV Vasco-I	3S01-1102	URBAN				24:00:00	
307	MORMUGAO	33KV Sancoale	11KV Industrial	3S03-1108	URBAN	585	3	8640	23:55:21	Fuse blown off at Zuari engineering side due to fault on consumer end, Feeder tripped on over current, Manually tripped for Relay Testing by MRT
308	MARGAO	33KV Fatorda	11KV Borda	4S02-1104	URBAN		1	1860	23:29:00	Manually Tripped to attend Red Hot on 11 KV side of Power Transformer - 4
309	MARGAO	33KV Aquem	11KV AQUEM BAIXO	4S04-1108	URBAN		1	720	23:48:00	M/T to connect new borewell earthing to neutral of Transformer.
310	MARGAO	33KV Benaulim	11KV Benaulim	4S07-1101	RURAL				24:00:00	
311	MARGAO	33KV Benaulim	11KV Trinity	4S07-1106	RURAL				24:00:00	
312	MARGAO	220/33/11KV Xeldem	11KV Quepem	4S15-1103	URBAN				24:00:00	
313	MARGAO	33KV Rivona	11KV Sulcorna	4S16-1102	RURAL				24:00:00	
314	MARGAO	33KV Waddem	11KV Netravali	4S17-1102	RURAL				24:00:00	
315	MAPUSA	220/33KV Thivim	11KV Sirsaim	1S03-1106	RURAL	2210	7	47520	10:48:00	1. Planned shutdown taken on Cansa section AB Switch on 11KV Sirsaime feeder for carrying out 1) Tree-cutting/treeming work on HT line 2) DP renovation of Cansa Church DTC 3) Tree-cutting/treeming work on LT line. 2. Emergency Shutdown taken for urgent maintenance work on 10 MVA Power Transfomer at EHV Tivim Sub-station 3. Feeder tripped to reduce load of Incomer-II, Circuit due 10MVA Power Transformer tripped on differential protection relay(REF). at EHV Tivim Sub-station. 4. Feeder tripped on Sensitive Earth Fault. After patrolling and sectionalizing the feeder, Khargaley AB Switch, Female contact found broken same was replaced and full feeder charged. 5. Feeder tripped on Over Curent Earth Fault, after sectinalizing the feeder found Lightning arrester faulty of MIT DTC Same was replaced and full feeder charged. 6. Feeder tripped on Sensitive Earth Fault. After patrolling and sectionalizing the feeder,Jumper found open Madani section same was attended. 7. Feeder tripped again on Sensitive Earth Fault. After sectionalizing the feeder, Kel RMU to Forest RMU section Cable suspected faulty. The supply backfeeded from 11KV Colvale Feeder.
316	MAPUSA	33KV Bicholim	11KV ADVALPAL	1S05-1105	RURAL	558	2	5460	23:14:30	Tree branch fallen, Planned Shutdown
317	MAPUSA	33KV Bicholim	11KV City	1S05-1108	RURAL				24:00:00	
318	MAPUSA	33KV Bicholim	11KV Kudchirem	1S05-1111	RURAL	733	1	2100	23:25:00	emergency shutdown
319	MAPUSA	33KV Nachinola	11KV Aldona OH	1S06-1102	RURAL	4570	1	1920	23:58:58	MT for VCB servicing at Nachinola Substatation & Charged.
320	MAPUSA	33KV Sanquelim	11KV Amona	1S08-1103	URBAN	1712	1	8100	23:55:42	Jumper open near Safroon Hotel
321	MAPUSA	33KV Porvorim	11KV RND	1S09-1103	RURAL	1205	2	2340	23:58:45	Conductor Snapped,Jumper opened
322	MAPUSA	33KV Porvorim	11KV Chogum	1S09-1110	RURAL				24:00:00	
323	PANJIM	33KV Corlim	11KV Carambolim	2S01-1104	RURAL				24:00:00	
324	PANJIM	33KV Campal	11KV Adarsh	2S03-1105	URBAN				24:00:00	
325	PANJIM	33KV Altinho	11KV National	2S04-1101	URBAN				24:00:00	
326	PANJIM	33KV Altinho	11KV Manoshanti	2S04-1106	URBAN				24:00:00	
327	PANJIM	33KV NIO	11KV NIO Colony	2S08-1105	URBAN				24:00:00	
328	PANJIM	33KV Colony	11KV Khadpabandh	2S09-1103	URBAN	4681	1	120	23:58:00	Due to Transient Fault
329	PANJIM	33KV Curti	11KV Curti	2S10-1108	URBAN				24:00:00	
330	PANJIM	33KV Kundaim	11KV Industry II	2S14-1106	URBAN	228	1	1740	23:59:31	transient Fault
331	PANJIM	33KV Madkai	11KV Industry II	2S15-1105	URBAN	274	13	30360	23:51:34	Breakdown/ transient Fault/Planned Maintenace/To servicing braker
332	MORMUGAO	33KV Harbour	11KV Mangor	3S01-1104	URBAN	5808	4	14640	23:52:23	Tree branch fallen on line, conductor snapped. Feeder tripped on O/C & EFR. Test charge taken twice yet charge was not holding and hence, Mangor feeder declared faulty.
333	MORMUGAO	33KV Sancoale	11KV Dabolim	3S03-1109	URBAN		3	7500	23:55:58	Jumper opened on line
334	MORMUGAO	110/33/11 KV Verna	11KV Industrial	3S04-1103	URBAN	51	34	73680	23:20:23	Load restriction by SLDC

335	MORMUGAO	33KV Bogda	Brahmasthal - vasco 1	3S06-1102	URBAN	4251	9	9780	22:23:00	1) 33KV Incomer II supply failed, due to jumper failed in Sancoale S/S, full load shifted to incomer 1 individual circuit charged at 20.03 pm. 2) Feeder tripped on earth fault.Feeder test charge donefeeder stood ok further line patrolling done no fault was traced. 3)Supply failed due to planned shut down at verna S/s. 4) 33KV Incomer II supply failed,supply failed from Sancoale S/S, Change over done and full load shifted to incomer 1. Individual circuit charged at 11:15 am. 5) 33KV Incomer II supply failed, supply failed from Sancoale S/S, 6) 33KV Incomer II supply failed,supply failed from Sancoale S/S, 7) 33KV Incomer II supply failed, PTR-3 LA faulty supply failed from Sancoale sub station, 8) 33KV Incomer I supply failed, 110KV failure from Sancoale S/s., 9) 33KV Incomer II supply failed,supply failed from Sancoale S/S,
336	MORMUGAO	33KV Bogda	HARBOUR	3S06-1103	URBAN	953	2	4740	23:13:00	1) Supply failed due to planned shutdown at Verna sub station. 2) 33KV Incomer I supply failed.
337	MARGAO	33KV Raia	11KV Loutalim	4S01-1102	RURAL		3	8880	23:10:40	To attend HG fuse at old Nirbhoga DTC, Tripped on OCR EFR Due to flashover at Angadi RMU, Manual tripping
338	MARGAO	33KV Monte Hill	11KV Adarsh	4S03-1104	URBAN				24:00:00	
339	MARGAO	33KV Nessai	11KV Paroda	4S06-1102	RURAL		1	1500	23:35:00	Tripped on OCR. Full feeder patrolling done upto Sarzora crusher AB switch. HT crusher AB switch kept open and took test charge. Line holding. Found HT conductor snapped near Karmali crusher and tree branches had fallen on HT line
340	MARGAO	33KV Benaulim	11KV Varca	4S07-1105	RURAL				24:00:00	
341	MARGAO	33KV Pontemol	11KV Kalay	4S13-1104	RURAL				24:00:00	
342	MARGAO	220/33/11KV Xeldem	11KV Assolda	4S15-1104	RURAL				24:00:00	
343	MARGAO	33KV Waddem	11KV Bhati	4S17-1101	RURAL				24:00:00	
344	MAPUSA	33KV Valpoi	11 KV Advai	1S11-1101	RURAL	3000	9	1740	23:56:52	Tree fallen, M/T, O/C, E/F
345	MAPUSA	33KV Valpoi	11 KV Stadium	1S11-1104	RURAL	1500	8	3120	23:53:30	Tree fallen, M/T, O/C, E/F
346	MAPUSA	33KV Valpoi	11 KV Savarde	1S11-1108	RURAL	1800	9	5400	23:50:00	Tree fallen, M/T, O/C, E/F
347	MAPUSA	33KV Valpoi	11 KV Ambede	1S11-1107	RURAL	2200	5	1620	23:54:48	Tree fallen, M/T, O/C, E/F
348	MAPUSA	33KV Saligao	11KV Industry Cable 2		RURAL	23	2	2160	23:58:48	Tripped on earth fault due to moisture inside RMU, Manually tripped to work on the RMU
349	MAPUSA	33KV Candolim	11KV Kamat		RURAL	1031	3	1320	23:59:16	Manual trip to replace RMU near Lora Bakery,Manual trip to charge RMU near Lora Bakery
350	MAPUSA	33KV Saligao	11KV Kegdevlim		RURAL	586	2	2160	23:58:48	Manual trip to attend red hot on incoming A.B. switch, 11kv incomer IV tripped on earth fault due to humidity and moisture ingress following rainfall. Kegdevelim feeder manually tripped to shift load on 11kv Betim feeder
351	MAPUSA	33KV Candolim	11KV Marquis waddo		RURAL	569	2	1980	23:58:54	Manual trip to cut creepers near Mahadev temple sinquerim bus stop, Feeder tripped due to moisture ingress in RMU
352	PANJIM	33KV Kundaim	Undergound 4	2S14-1109	URBAN	67	2	240	23:59:56	transient Fault
353	PANJIM	33KV Kundaim	Kunkolim-Keri	2S14-1107	RURAL	1390	34	3840	23:58:56	Breakdown/ transient Fault/Planned Maintenace/
354	MORMUGAO	110/33/11 KV Verna	11KV Tulip	3S04-1112	URBAN	36	4	16680	23:51:02	Feeder Faulty & load restriction by SLDC